FDP Form 7-20% Development Fund Utilization								
		ONENT OF IRA uarter, CY 202		PMENT PROJE	CTS			
Province, City or Municipality: MUNICIPALITY OF MEXICO	,PAMPANGA			T	1		1	
		Total Cost	Date Started	Target Completion Date	Project Status		No. of	
Program or Project	Location				% of Completion	Total Cost incurred to Date	Extensions, if any	Remarks
SOCIAL								
EXTENSION OF COVERED SHED AND UPGRADING OF YARD WITH PAVEMENT AT SAN JUAN ELEMENTARY SCHOOL	San Juan, Mexico, Pampanga	1,499,513.24	9/2/2021	10/14/2021	100%	1,486,955.21		
ECONOMIC								
IMPROVEMENT/CONCRETING OF FTMR AT SAN VICENTE	San Vicente, Mexico, Pampanga	799,907.72	8/4/2021	9/2/2021	100%	796,824.68		
IMPROVEMENT/CONCRETING OF FTMR AT LAPUT	Laput, Mexico, Pampanga	999,959.98	8/4/2021	9/2/2021	100%	993,437.94		
IMPROVEMENT/CONCRETING OF FTMR AT CONCEPCION	Concepcion, Mexico, Pampanga	999,568.30	8/11/2021	9/9/2021	100%	997,197.14		
REPLACEMENT OF BROKEN/DILAPIDATED PAVEMENT OF THE COVERED COURT OF PANDACAQUI	NHA Pandacaqui, Mexico, Pampanga	699,980.67	8/24/2021	9/19/2021	100%	690,915.07		
CONSTRUCTION OF CONCRETE & MASONRY DRAINAGE WITH COVER AND REPLACEMENT OF DAMAGED PAVEMENT AND DRIVEWAY AT SAN ANTONIO	San Antonio, Mexico, Pampanga	1,099,468.38	9/2/2021	10/2/2021	100%	1,094,567.42		
REPLACEMENT OF NARROW/WEAK R.C. BOX CULVERT TO WIDE R.C. BOX CULVERT AT SAN VICENTE	San Vicente, Mexico, Pampanga	1,399,258.98	9/2/2021	9/25/2021	100%	1,395,225.50)	
IMPROVEMENT/CONCRETING OF ROAD AT LAUG	Laug, Mexico, Pampanga	999,411.47	9/2/2021	9/30/2021	100%	988,962.41		
ENVIRONMENTAL								
NONE								
We certify that we have rev	ewed the contents and	hereby attest to t	he veracity and co	rrectness of the da	atd or information	on contained in this document.		
	ALICE A. REYES Local Budget Officer				TEDDY C. TUMANG Local Chief Executive			