

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
4th QUARTER, CY 2020**

PAMPANGA, MUNICIPALITY OF MEXICO

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. Of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
DILG- Implementation of priority programs and projects under FY 2020 LGSF-AM Program - Local Access Road Upgrading in Sitio Tinajero Barangay San Antonio, Mexico, Pampanga	San Antonio	5,811,500.00	10/2/2020	12/13/2020	100.00%	5,811,500.00		Completed
DILG- Implementation of priority programs and projects under FY 2020 LGSF-AM Program - Local Access Road Upgrading in Barangay San Jose Matulid, Mexico, Pampanga	San Jose Matulid	5,811,500.00	10/2/2020	12/13/2020	100.00%	5,811,500.00		Completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

ALICE A. REYES
Municipal Budget Officer

PERLITA T. LAGMAN
Municipal Accountant

TEDDY C. TUMANG
Municipal Mayor